

# STATE OF IOWA FLOOD MITIGATION PROGRAM PROGRESS REPORT

PERIOD COVERED BY THIS REPORT	05/01/2020	to			10/31/2020	h	
LOCAL CONTACT NAME: Calvin Miller					10/31/2020	,	
GOVERNMENTAL ENTITY:	City of Des Moines & DMWRA						
ADDRESS:	400 Robert D. Ray Drive						
	Des Moines, IA						
TELEPHONE NUMBER:	515-283-4748						
PROJECT TITLE:	Des Moines-WF	A Flood N	<i>Aitigat</i>	ion	Project		
AGREEMENT NUMBER:	2015-1						
ACTIVITY COMPLETION TIMEFRAME:	12/4/2013	to			12/31/2033		
	FEDERAL	LOCA	۹L		STATE (STIF only)		TOTAL
TOTAL FUNDS APPROVED:	\$ 130,270,434	\$ 67,23	89,013	\$	111,100,273	\$	308,609,720
TOTAL FUNDS EXPENDED TO DATE:	\$ 128,213,355	\$ 78,11	15,957	\$	26,201,441	\$	232,530,753
PROJECT OVERRUN/ (UNDERRUN):	\$ (2,057,079)	\$ 10,87	6,944	\$	(84,898,832)	\$	(76,078,967)
The percentage of actual work that has been completed at the end of			750/				
the reporting period (not a % of funds expended)							75%
The estimated cost of the project at completion (which may even			i	\$			319,036,400
exceed the awarded amount)				, ,			319,030,400
Type of Expense	Budget	Feder	al/	То	tal Expended		Remaining
& Funding Source	(from Application)	Loca	I/		to Date		Balance
	(from Application)	State (ST	F only)		to Date		Balance
Acquisitions	\$ 880,880						
		Loca	il	\$	377,164		
Phase III ROW in progress.							
DM River Levee Interior Drainage P		State F		\$	103,581		
DM River Levee Improvement Phase	91	State F	MP	\$	-	\$	350,000
Phase IV ROW in progress.							
DM River Levee Interior Drainage P	hase II	State F	MP	\$	9,433	\$	-
TOTAL State FMP				\$	113,014	\$	350,000
TOTAL				\$	490,178	\$	390,702
Management Costs	\$ 9,041,877			L_			
		Loca	d .	\$	9,041,877		
TOTAL					0.011.075	~	
TOTAL				\$	9,041,877	\$	-
Construction:	\$ 231,112,305	CDD		Ċ	11 517 007		
Phase I Construction Complete		CDB Army Co		\$	11,517,037		
		Engine	ers	\$	13,108,000		
		Federal		\$	2,849,000		
		State D		\$	726,071		
		I-JOB		\$	7,476,588		

TOTAL		\$	-	\$	29,115,510
	NA	\$	-		
City Financing Interest: \$ 29,115,510					
TOTAL		\$	28,278,306	\$	6,106,332
TOTAL State FMP		\$	10,371,656	\$	2,205,708
DM River Levee Interior Drainage Phase II	State FMP	\$	868,290	\$	77,710
Phase IV Design in progress.					
DM River Levee Interior Drainage Phase I	State FMP	\$	1,274,741	\$	67,459
DM River Levee Improvement Phase I	State FMP	\$	4,298,758	\$	533,931
Downtown Closures	State FMP	\$	114,118	\$	3,523
WRF Flood Improvements	State FMP	\$	1,183,386	\$	1,027,603
WRA Ingersoll Run	State FMP	\$	386,493	\$	495,483
Phase III Design in progress.					
Des Moines River Upstream Mitigation Study	Local	\$	450,263	\$	-
Stantec Consultant Services - Hydraulic Modeling, Ext	State FMP	\$	2,066,384	\$	-
Red Bridge Re-Elevation	State FMP	\$	179,486	\$	-
Phase III Design Complete					
Phase II Design Complete	Local	\$	1,557,985	\$	-
Phase I Design Complete	Local	\$	15,898,402	\$	-
Design \$ 34,384,638		Ļ	, -,		, ,
TOTAL		<u> </u>	194,720,391	\$	36,391,914
TOTAL State FMP		\$	15,716,771	\$	45,077,232
DM River Levee Interior Drainage Phase II	State FMP	\$	6,056,607	\$	2,212,732
Phase IV Construction in Progress:		Ť	0,010,000	Ŧ	2,010,007
DM River Levee Interior Drainage Phase I	State FMP	\$	5,040,399	\$	9,646,337
DM River Levee Improvement Phase I	State FMP	\$	710,669	\$	32,973,162
Downtown Closures	State FMP	\$	1,617,165	\$	245,000
Phase III Construction in Progress:					
Red Bridge Re-Elevation		Ŷ	2,291,932	ې	-
Phase III Construction Complete	State FMP	\$	2 201 022	\$	
Fourmile Sponsored Project	Water	\$	652,920	\$	-
	SRF - Clean		652.020	~	
Phase II Construction Complete					
	Local	\$	38,529,067		
	Contribution	\$	4,058,540		
	In-Kind	<u> </u>			
	SRF - Clean Water	\$	100,086,397		

WRA Financing Interest		\$ 4,074,510				
Ū.	<b>.</b>	. , ,	NA	\$-		
-	ΓΟΤΑL			\$-	\$ 4,074,510	
Total Project Budget Su	mmary	\$ 308,609,720		\$ 232,530,751	\$ 76,078,968	
	DCT	FEDERAL	LOCAL	STATE	Total Expended to	
FUNDING SOU	RCE:	(from Application)	(from Application)	(from Application)	Date	
CDBG		\$ 11,517,038			\$ 11,517,038	
US Army Corp of Engineers		\$ 14,808,000			\$ 13,108,000	
Federal DOT		\$ 2,849,000			\$ 2,849,000	
lowa DOT			\$ 726,071		\$ 726,071	
I-Jobs			\$ 7,476,588		\$ 7,476,588	
SRF- Clean Water		\$ 101,096,396			\$ 100,739,317	
Local In-Kind Contribution			\$ 4,058,540		\$ 4,058,540	
Local			\$ 54,977,814		\$ 65,854,758	
Iowa Flood Mitigation Prog	ram			\$ 111,100,273	\$ 26,201,441	
Total Project Funding Sc	ource	\$ 130,270,434	\$ 67,239,013	\$ 111,100,273	\$ 232,530,753	
Indebtedness In	curred	Rate of	Length of Term	Costs of	Net Proceeds	
(Bonds, etc	.)	Interest	(start & end)	Issuance	Net Proceeds	
		0.00%		\$-	\$-	
		0.00%		\$-	\$-	
		0.00%		\$-	\$-	
	NON-PUBLIC	NVESTMENT - I	Entity		Total to Date	
Various Entities within the	City of Des Moine	s			\$ 30,281,706	
		<u> </u>			\$ -	
					\$ -	
Total Non-Public Investment					\$ 30,281,706	
	Description of sigr	nificant activities	this <b>semi-annua</b> l	term. Include		
Project Status- entire					•	
nroject (( heck ()he)	actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.					
On Schedule				, , , , , , , , , , , , , , , , , , ,		
X Delayed						
	Canceled Please see attached.					
Completed	-					
Suspended						

	Application Work Schedule (Milestones)		Milestone Status			
		Submitted				
	Description:	Completion	Actual Completion			
#		Date:	Date:			
1	Phase I	12/31/2015	7/1/2016			
2	Phase 2	12/31/2016	4/17/2018			
3	Phase 3	12/31/2019				
4	Phase 4	12/31/2024				
5						
6						
7						
8						
9						
10						
11						
12						
13						
14						
	Calvin Miller, Engineering Ac	Calvin Miller, Engineering Administrative				

Person Completing this Report:

Calvin Miller, Engineering Administrative Manager

11/13/2020

Date:

I, the undersigned, hereby certify that the above information is accurate and true, and in accordance with the approved project plan and state and federal regulations and policies governing this award.

Signature on file

Signature of Authorized Representative or Governmental Entity

Calvin Miller, Engineering Administrative Manager

Name of Authorized Representative or Governmental Entity

	Instructions to complete this form	
Areas shaded	are to be completed by State HSEMD Personnel.	
Areas shaded	are to be completed by the governmental entity or authorized administrator.	

#### **WRF Flood Improvements Project**

This project consists of 1) construction of a flood wall around the existing main pump station at WRF to protect against flooding caused by stormwater and/or breech of the levee. The existing electrical power transformer for the main pump station will be replaced and raised to a higher elevation to protect against potential flooding; 2) construction of a new building to house new electrical switch gear and emergency power generators for the treatment plant to permit treatment operations to continue in the event of a power outage. The floor elevation of the new building will be elevated several feet to provide additional flood protection. The design is 100% complete. This project was awarded on July 21, 2020. Construction commenced in October 2020 and is expected to be complete in the Spring of 2022.

# WRA Ingersoll Run Outlet

This project project includes approximately 10,000 linear feet of 60-inch to 66-iunch diameter combined sewer conduit for conveying floodwater from the downtown Des Moines area to the WRA Combined Sewer Solids Separation Facility located at the Des Moines Metropolitan Wastewater Reclamation Facility. Design for this project is currently 50% complete. The WRA is working through the environmental and historical preservation process.

## **Des Moines Levee Alterations - Phase A**

This project includes earthen levee raise, earthwork, excavation, Portland Cement Concrete (PCC) cast-in-place T-wall, cast-in-place floodwall raises, gatewell structural modifications, stoplog closures, revetment, Portland Cement Concrete (PCC) pavements, Hot Mix Asphalt (HMA) pavement, sanitary sewer abandonment, erosion control, seeding of disturbed areas, other incidental items and miscellaneous associated work including cleanup, with improvements located along the Des Moines River from the confluence to Center Street in Des Moines, Iowa. Design has been submitted to the US Army Corps of Engineers for Section 408 Approval. The project started construction on September 14, 2020 and is expected to be complete in the Fall of 2021.


Northside of Women's Achievement Bridge



Northside od MLK bridge



#### Southside MLK Bridge



### S.E. 9th Street Storm Water Pump Station and Improvements

This project includes construction of a two-pump storm water pump station including the installation of pumps, mechanical bar screens, electrical and controls building, standby power generator, modification of existing gatewell structure, 12-inch to 78-inch diameter Reinforced Concrete Pipe (RCP) storm sewer, Portland Cement Concrete (PCC) pavement, PCC sidewalk, earthwork, landscaping, Hot Mix Asphalt (HMA) trail, and miscellaneous associated work including cleanup, erosion control, and seeding of disturbed areas and other incidental items with improvements located at 1030 S.E. 9th Street, 505 S.E. 10th Street and along the Maury Street from S.E. 10th Street to S.E. 11th Street in Des Moines, Iowa. This project provides for increased storm water conveyance capacity to address recommended improvements identified in the Des Moines Downtown Levees Stormwater Pump Station Assessment. This project is approximately 70% complete.



S.E. 9th Street Storm Water Pump Station and Improvements

## S.E. 4th and Van Buren Storm Water Pump Station Improvements

The improvement includes construction of a three pump storm water pump station including the installation of pumps, mechanical bar screens, electrical and controls building, board formed castin-place concrete pump station structure, lighting, standby power generator, Reinforced Concrete Pipe (RCP) 84-inch storm sewer, cast-in-place manholes, cast-in-place headwall, 8-inch Portland Cement Concrete (PCC) pavement, 6-inch hot-mix asphalt (HMA) paving, landscaping, erosion control, restoration and miscellaneous associated work including cleanup and other incidental items, located near S.E. 4th Street and Livingston Avenue, along the south bank levee of the Des Moines River in Des Moines, Iowa. This project provides for increased storm water conveyance capacity to address recommended improvements identified in the Des Moines Downtown Levees Stormwater Pump Station Assessment. This project is 99% complete.



S.E. 4th and Van Buren Storm Water Pump Station Improvements



S.E. 4th and Van Buren Storm Water Pump Station Improvements



S.E. 4th and Van Buren Storm Water Pump Station Improvements