



**STATE OF IOWA  
FLOOD MITIGATION PROGRAM  
FLOOD RECOVERY FUND PROGRESS REPORT**

PERIOD COVERED BY THIS REPORT: 4/1/2020 to 4/30/2020  
 LOCAL CONTACT NAME: Tanna Leonard  
 GOVERNMENTAL ENTITY: City of Buffalo  
 ADDRESS: 329 Dodge Street  
 Buffalo, IA 52728  
 TELEPHONE NUMBER: 563-381-2226  
 PROJECT TITLE: Elm Street Basin Flood Mitigation  
 AGREEMENT NUMBER: 2019-FRF-0008  
 ACTIVITY COMPLETION TIMEFRAME: 2/14/2020 to 12/31/2020

	FEDERAL	STATE	LOCAL	TOTAL
TOTAL FUNDS APPROVED:	\$ -	\$ 211,021	\$ 37,239	\$ 248,260
TOTAL FUNDS EXPENDED TO DATE:	\$ -	\$ -	\$ -	\$ -
<b>PROJECT OVERRUN/ (UNDERRUN):</b>	\$ -	\$ (211,021)	\$ (37,239)	\$ (248,260)
The percentage of actual work that has been completed at the end of the reporting period (not a % of funds expended)				<b>40%</b>
Amount Reimbursed from the Flood Recovery Fund				\$ -
Project Status- entire project (Check One)	Description of significant activities this <b>monthly term</b> . Include comparison of actual accomplishments to the objectives identified in your application. Attach pictures and a narrative. Status changes or delays, please explain reason.			
<input checked="" type="checkbox"/> On Schedule <input type="checkbox"/> Delayed <input type="checkbox"/> Canceled <input type="checkbox"/> Completed <input type="checkbox"/> Suspended	<p style="text-align: center;">The project was awarded on April 06, 2020, the contracts have been signed by the contractor. We held the pre-construction meeting April 28, 2020 and work will commence as soon as weather permits.</p>			