



Tomb, Carol <carol.tomb@iowa.gov>

Time Extension

1 message

City Clerk <cityofhornick@wiatel.net>
To: "Tomb, Carol" <carol.tomb@iowa.gov>

Tue, Apr 6, 2021 at 2:02 PM

Carol,

We have completed a request for time extension for our Berm Project. We ask that you please submit our request for time extension to the Flood Mitigation Board.

Thank you.

*Lori Teel**City Clerk/Treasurer**City of Hornick, (Pop 225)*

400 Main St. PO Box 67

Hornick, IA 51026

712-874-3374 (Fax)712-874-3500

cityofhornick@wiatel.net

Project F0-S4: Time Extension #1

Routing in Progress: Initial Review (Step 2 of 4)



Time Extension Details

This form notifies the State that the physical work on a project will not be completed by the work completion deadline. Typically this request for an extension should be made at least 30 days prior to an upcoming deadline.

Project Officer: Carol Tomb
carol.tomb@iowa.gov
515-725-9305

Approved Extension Date: < no value >

Requested Completion Date: December 31, 2022

Justification: Delay in FEMA Public Assistance project impacting the start of this Flood Recovery Project.

Current % Complete: 5%

FEMA Determination: N/A

Is Requested Completion Date Within the POP? No

Grant

2019 Flood Recovery Fund - Iowa Code 418.16
Non-Federal Grant
Start: May 28, 2019
Work Deadline: June 30, 2024

Grant Period of Performance Start Date
- May 28, 2019
Grant Period of Performance End Date
- Jun 30, 2024

Applicant

City of Hornick
Woodbury County
FIPS #: 193-37200-00
FEIN #: 42-6004776
Vendor #: 00002129204
DUNS #: 961634164
Has Direct Deposit: No
Billing Address: 400 Main St,
Hornick, IA, 51026

Project

F # S #4
Hornick 2019 Flood Mitigation Project
GF General Fund
Project POP Deadline: September 16, 2021
Eligible: \$2,071,708.00
Federal: \$0.00 (0%)

Workflow Summary

Current Step: 2) Initial Review
Description: Initial Review by Project Officer

Recipients: ND Project Officer (State), ND Grant Manager (State), HSGP Project Officer (ND Project

Officer), Flood Recovery Manager (ND Financial
Manager)

Un-Expended Eligible:
\$2,071,708.00

Last Advanced: Apr 6, 2021 at 1:34 PM by Lori Teel

Submission: Apr 6, 2021 at 1:34 PM by Lori Teel

Form

State Use Only

FEMA Determination:

Choose One

Approved Completion Date:

Assigned Project Officer:

Entering an Assigned Project Officer into this field will override the default Assigned Project Officer for this Appeal. The default Assigned Project Officer is: Carol Tomb

Requested Completion Date:

Dec 31, 2022

Justification:

Delay in FEMA Public Assistance project impacting the start of this Flood Recovery Project.

Provide a detailed timeline of delays in conjunction with documented justification describing the extenuating circumstances or unusual project requirements that are beyond the control of the applicant. This must be provided for approval consideration. Add attachments as necessary for a complete request description.

Current Percent Complete:

5 %

No Quarterly Report Percent Complete available.

Current Estimated Project Cost:

\$ 2,071,708.0

Milestones

Detailed timeline for completing the remainder of the work on this project.

| From | To | Description |
|--------------|--------------|--------------------------------|
| Apr 16, 2020 | Oct 1, 2021 | Final Design |
| Jun 16, 2020 | Nov 1, 2021 | Bid Letting |
| Jul 16, 2021 | Oct 15, 2022 | Ground Breaking & Construction |
| Sep 16, 2021 | Dec 31, 2022 | Completion & Closeout |