

Project F0-S32: Time Extension #2

Routing in Progress: Initial Review (Step 2 of 4)



Time Extension Details

This form notifies the State that the physical work on a project will not be completed by the work completion deadline. Typically this request for an extension should be made at least 30 days prior to an upcoming deadline.

Project Officer: Terry E Brown
te.brown@iowa.gov
515-218-5444

Approved Extension Date: < no value >

Requested Completion Date: November 1, 2022

FEMA Tracking #

Justification: Due to regulatory delays beyond the district's control, the district is requesting an extension to the completion date from December 31, 2021, to November 1, 2022

Current % Complete: 30%

Related Requests: [Time Extension #1](#) - 4) Complete - December 31, 2021

FEMA Determination: N/A

Is Requested Completion Date Within the POP? No

Grant

2019 Flood Recovery Fund - Iowa Code 418.16

Non-Federal Grant

Start: May 28, 2019

Work Deadline: June 30, 2024

Grant Period of Performance Start Date

- May 28, 2019

Grant Period of Performance End Date

- Jun 30, 2024

Applicant

Vanman Levee District

Pottawattamie County

FIPS: 155-URU2D-00

FEIN #: 42-6004433

Vendor #: 00002128131

DUNS #: 969323083

Has Direct Deposit: No

Billing Address: 227 S 6th

Street, Council Bluffs, IA,

51501

Project

F # S #32

Levee Improvements

GF General Fund

Project POP Deadline:

December 31, 2021

Eligible: \$3,369,106.70

Federal: \$0.00 (0%)

Workflow Summary

Current Step: 2) Initial Review
Description: Initial Review by Project Officer

Recipients: ND Project Officer (State), ND Grant Manager (State), HSGP Project Officer (ND Project Officer), Flood Recovery Manager (ND Financial Manager)

Last Advanced: Sep 22, 2021 at 1:04 PM by Aimee Bartlett

Submission: Sep 22, 2021 at 1:04 PM by Aimee Bartlett

Un-Expended Eligible:
\$1,015,117.07

Form

State Use Only

FEMA Determination:

Choose One

Approved Completion Date:

Assigned Project Officer:

Entering an Assigned Project Officer into this field will override the default Assigned Project Officer for this Appeal. The default Assigned Project Officer is: Terry E Brown

FEMA Tracking #

Requested Completion Date:

Nov 1, 2022

Justification:

Due to regulatory delays beyond the district's control, the district is requesting an extension to the completion date from December 31, 2021, to November 1, 2022

Provide a detailed timeline of delays in conjunction with documented justification describing the extenuating circumstances or unusual project requirements that are beyond the control of the applicant. This must be provided for approval consideration. Add attachments as necessary for a complete request description.

Current Percent Complete:

30 %

No Quarterly Report Percent Complete available.

Current Estimated Project Cost:

\$

Milestones

Detailed timeline for completing the remainder of the work on this project.

From	To	Description
Dec 31, 2021	Nov 1, 2022	Desoto and Lower Vanman project site completion

September 22, 2021

Iowa Flood Mitigation Board
7900 Hickman Road, Suite 500
Des Moines, IA 50324


Re: FRF Time Extension Request
Vanman Levee District
Pottawattamie County, Iowa

Dear Board Members:

The current deadline for construction of the Vanman Levee is December 31, 2021. Due to regulatory delays beyond our district's control, that completion date is not achievable. The Vanman Levee District therefore requests that the completion deadline be extended to November 1, 2022.

Sincerely,

Vanman Levee District

A handwritten signature in black ink that reads "Lyle McIntosh". The signature is written in a cursive style with some stylized flourishes.

Lyle McIntosh, Chairman