

Project F0-S16: Time Extension #1

Routing in Progress: Final Review (Step 3 of 4)



Time Extension Details

Loading...

This form notifies the State that the physical work on a project will not be completed by the work completion deadline. Typically this request for an extension should be made at least 30 days prior to an upcoming deadline.

Project Officer: Terry E Brown
te.brown@iowa.gov
515-218-5444

Approved Extension Date: < no value >

Requested Completion Date: March 1, 2022

FEMA Tracking

Justification: We did finish up the project, just did final run through for the new gates, as they were held up for the past 6 months.

My last report on L-594 had quantified all expenditures and no more was needed. USACE is still working on finishing our with follow up seeding and any drainage issues left to address. So there will be follow up by the contractors for the next 2 years.

601 is still a work in progress. USACE is still evaluating the last WRDA bill that might allow 601 to become active in the 84-99 program and then they could repair the levees. I think a call from the Governor to the Colonel might help in speeding up that process.

Whatever works for you. I would rather close out L-594 as all funds needed from now on is all on

USACE. 3 months?

Current % Complete: 0%

FEMA Determination: N/A

Is Requested Completion Date Within the POP? No

Workflow Summary

Current Step: 3) Final Review
Description: Final Review by Grant Manager

Recipients: ND Grant Manager (State), Flood Recovery Manager (ND Financial Manager)

Last Advanced: Oct 25, 2021 at 9:24 AM by Terry E Brown

Submission: Oct 25, 2021 at 9:24 AM by Terry E Brown

Form

State Use Only

FEMA Determination:

Choose One

Approved Completion Date:

Assigned Project Officer:

Entering an Assigned Project Officer into this field will override the default Assigned Project Officer for this Appeal. The default Assigned Project Officer is: Terry E Brown

FEMA Tracking #

Requested Completion Date:

Mar 1, 2022

Justification:

We did finish up the project, just did final run through for the new gates, as they were held up for the past 6 months.

My last report on L-594 had quantified all expenditures and no more was needed. USACE is still working on finishing our with follow up seeding and any drainage issues left to address. So there will be follow up by the contractors for the next 2 years.

601 is still a work in progress. USACE is still evaluating the last WRDA bill that might allow 601 to become active in the 84-99 program and then they could repair the levees. I think a call from the Governor to the Colonel might help in speeding up that process.

Whatever works for you. I would rather close out L-594 as all funds needed from now on is all on USACE. 3 months?

Provide a detailed timeline of delays in conjunction with documented justification describing the extenuating circumstances or unusual project requirements that are beyond the control of the applicant. This must be provided for approval consideration. Add attachments as necessary for a complete request description.

Current Percent Complete:

0 %

No Quarterly Report Percent Complete available.

Current Estimated Project Cost:

\$

Milestones

Detailed timeline for completing the remainder of the work on this project.

From	To	Description
Dec 31, 2020	Mar 1, 2022	Construction, Engineering, Easements, Fill and materials, Repairs



Brown, TE <te.brown@iowa.gov>

Floor Recovery Fund Time Extension

John Askew <askew.john@gmail.com>
To: "Brown, TE" <te.brown@iowa.gov>

Thu, Oct 21, 2021 at 11:33 AM

Whatever works for you. I would rather close out L-594 as all funds needed from now on is all on USACE. 3 months?

John

On Oct 21, 2021, at 10:17 AM, Brown, TE <te.brown@iowa.gov> wrote:

[Quoted text hidden]



Brown, TE <te.brown@iowa.gov>

Floor Recovery Fund Time Extension

John Askew <askew.john@gmail.com>
To: "Brown, TE" <te.brown@iowa.gov>

Thu, Oct 21, 2021 at 10:15 AM

Terry,

Sorry for the oversight. I have been in the field combining for the last 3 weeks and I forgot about this. We did finish up the project, just did final run through for the new gates, as they were held up for the past 6 months.

My last report on L-594 had quantified all expenditures and no more was needed. USACE is still working on finishing our with follow up seeding and any drainage issues left to address. So there will be follow up by the contractors for the next 2 years.

601 is still a work in progress. USACE is still evaluating the last WRDA bill that might allow 601 to become active in the 84-99 program and then they could repair the levees. I think a call from the Governor to the Colonel might help in speeding up that process.

John

On Oct 21, 2021, at 8:48 AM, Brown, TE <te.brown@iowa.gov> wrote:

[Quoted text hidden]