

# Project F0-S29: Time Extension #1

Routing in Progress: Final Review (Step 3 of 4)



## Time Extension Details

This form notifies the State that the physical work on a project will not be completed by the work completion deadline. Typically this request for an extension should be made at least 30 days prior to an upcoming deadline.

**Project Officer:** Terry E Brown  
te.brown@iowa.gov  
515-218-5444

**Approved Extension Date:** < no value >

**Requested Completion Date:** June 30, 2022

### FEMA Tracking #

**Justification:** The current deadline for construction of the Pigeon Creek Drainage District #2 is December 31, 2020. The project was completed on October 10, 2020 and is awaiting project closeout with FEMA. The Pigeon Creek Drainage District #2 therefore requests that the completion deadline be extended to June 30, 2022.

**Current % Complete:** 100%

**FEMA Determination:** N/A

**Is Requested Completion Date Within the POP?** No

## Grant

**2019 Flood Recovery Fund - Iowa Code 418.16**  
Non-Federal Grant  
Start: May 28, 2019  
Work Deadline: June 30, 2024

**Grant Period of Performance Start Date**  
- May 28, 2019  
**Grant Period of Performance End Date**  
- Jun 30, 2024

## Applicant

**Pigeon Creek Drainage District #2**  
Pottawattamie County  
FIPS: 155-U3PNU-00  
FEIN #: 42-6004433  
Vendor #: 00002128118  
DUNS #: 078344309  
Has Direct Deposit:  
Billing Address: 227 So. 6th St, Council Bluffs, IA, 51501

## Project

**F # S #29**  
Levee Improvements  
GF General Fund  
Project POP Deadline:  
December 31, 2020  
Eligible: \$206,100.00

**Workflow Summary**

Federal: \$0.00 (0%)

Un-Expended Eligible: \$0.00

**Current Step:** 3) Final Review  
Description: Final Review by Grant Manager

**Recipients:** ND Grant Manager (State), Flood Recovery  
Manager (ND Financial Manager)

**Last Advanced:** Oct 6, 2021 at 12:15 PM by Terry E  
Brown

**Submission:** Oct 6, 2021 at 12:14 PM by Terry E  
Brown

# Form

State Use Only

FEMA Determination:

Choose One

Approved Completion Date:

Assigned Project Officer:

Entering an Assigned Project Officer into this field will override the default Assigned Project Officer for this Appeal. The default Assigned Project Officer is: Terry E Brown

FEMA Tracking #

Requested Completion Date:

Jun 30, 2022

Justification:

The current deadline for construction of the Pigeon Creek Drainage District #2 is December 31, 2020. The project was completed on October 10, 2020 and is awaiting project closeout with FEMA. The Pigeon Creek Drainage District #2 therefore requests that the completion deadline be extended to June 30, 2022.

Provide a detailed timeline of delays in conjunction with documented justification describing the extenuating circumstances or unusual project requirements that are beyond the control of the applicant. This must be provided for approval consideration. Add attachments as necessary for a complete request description.

Current Percent Complete:

100 %

No Quarterly Report Percent Complete available.

Current Estimated Project Cost:

\$

## Milestones

Detailed timeline for completing the remainder of the work on this project.

From	To	Description
Dec 31, 2020	Jun 30, 2022	Hauling, Levee Repair, Engineering, Legal, Finance, Contingency



October 1, 2021

Iowa Flood Mitigation Board  
7900 Hickman Road, Suite 500  
Des Moines, IA 50324


Re: FRF Time Extension Request  
Pigeon Creek Drainage District #2  
Pottawattamie County, Iowa

Dear Board Members:

The current deadline for construction of the Pigeon Creek Drainage District #2 is December 31, 2020. The project was completed on October 10, 2020 and is awaiting project closeout with FEMA. The Pigeon Creek Drainage District #2 therefore requests that the completion deadline be extended to June 30, 2022.

Sincerely,

Pigeon Creek Drainage District #2

A handwritten signature in cursive script, appearing to read "Michael Schropp", with a long horizontal flourish extending to the right.

Mike Schropp, Chairman